


LIST OF EQUIPMENT TO BE INSTALLED IN PROJECT

ITEM:	BRAND:	MODEL/TYPE:	QUANTITY:	PHYSICAL SIZE:			WEIGHT		NOTES:
				WIDTH (IN):	DEPTH (IN):	HIGHT (IN):	LB	KG	
COMPUTER CABINETS	LIEBERT	24"X44"	104	24	44	79	201	91	
UPS SYSTEM	LIEBERT	610-1000	2	177	44	83	17,550	7,977	
POWER DISTRIBUTION CABINETS	LIEBERT	△ FPA-225	10	47	37	79	1,390	748	W/ 4x 42P Panels
MAINTENANCE BYPASS CABINET	LIEBERT	1600A	2	72	36	90	1,310	595	
BATTERIES	EAST-PENN	UNIGY II 3AVR95-33	160	40	28	8	753	343	TOTAL WEIGHT: 120,400 LB
BATTERY ISOLATION SWITCH	LIEBERT	2500A	2	36	24	92	600	273	
BATTERY DISCONNECT	LIEBERT	2500A	2	36	24	92	600		NON-FUSED SAFETY DISCONNECT
LOAD BUSS SYNCHRONIZATION PANEL	LIEBERT		1	20	7	24			
DATA CENTER AIR CONDITIONING UNITS	LIEBERT	FH740C	4	122	35	76	2,090	949	
DATA CENTER COOLING DISTRIBUTION U.	LIEBERT	CDU100C-A000	10	38	34	78	750	340	
DATA CENTER RACK COOLERS	LIEBERT	XDR-W	104	15	6	56	70	32	ONE PER EACH CABINET BACK DOOR
UPS ROOM AIR CONDITIONING UNITS	LIEBERT	UH529C	2	99	35	94	1,420	644	
BATTERY ROOM AIR CONDITIONING	LIEBERT	BU102C	2	33	33	94	555	252	
CHILLER PLANT	CARRIER	30XA30060-0-HB8	2	377	89	91	19,292	8,769	
PUMP PACKAGE		△ 20HP 715gpm Capapcity	2	78	184	102	11,000	5,000	
STANDY-BY POWER GENERATOR	SDMO	X910UC	3	239	96	114	27,799	12,613	
ABOVE GROUND FUEL TANK	TRAMONT	1116-11127	1						10,000 Gal.
UTILITY TRANSFORMER		MIN 1200kVA	2	76	76	77	12,200	5,545	
AUTOMATIC TRANSFER SWITCH	ASCO OR RUSSELECTRIC	2000A 4P W/ISO-BYPASS	2						

LTR	DATE	REVISION DESCRIPTION	BY
A	04/04/08	Equipment List Revised	AG



SULLIVAN ASSOCIATES
 185 RIDGEDALE AVENUE
 CEDAR KNOLLS, N. J. 07927, U.S.A.
 tel.: 973-889-1101
 fax: 973-889-1170
 e-mail: sa@sullivanusa.com

Project Name:
CABLE & WIRELESS Int.
BERMUDA

Drawing Title:
 Proposed New Equipment
 Schedule & Details

Drawn By:
 A.G.
 Checked By:
 R.J.S.
 Scale:
 N.T.S.
 Date:
 03/21/2008

Project No.
 P07534-CW
 Drawing No.
M - 9